BRUHAT BANGALORE MAHANAGARA PALIKE

Byatarayanapura Division

Name of Work: Improvements to Roads, Drains and Drilling Borwells in ward no. 07 & 08 of Kodigehalli Sub-Division of Byatarayanapura Division, under P3106 Nagarathana works.

DETAILED MEASURMENT BOOK

5th and FINAL BILL

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Improvements to Roads, Drains and Drilling Borwells in ward no. 07 & 08 of Kodigehalli Sub-Division of Byatarayanapura Division, under P3106 Nagarathana works.

Name of Agency :- Sri. G.N Ramesh

Measurements Taken On :

MEASUREMENT SHEET - 5th and Final Bill

Item No.	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remark
Item no.01	Removing B.S Slab of Drain and stacking Page No. 25 / Item No. 5.32 / PWD SR 2015-16							
	Qty Recorded in 1st part Bill (Pg No.						1365.30	
	Qty Recorded in 2nd part Bill (Pg No.						1155.00	
	Qty Recorded in 3rd part Bill (Pg No.						581.40	
	Qty Recorded in 4th part Bill (Pg No.						0.00	
	Total Executed Qty						3101.70	
	Deduct already paid quantity						3101.70	
	Modified Tender Qty						3121.33	
	Present Bill Quantity						0.00	
Item no.02	Refixing stone slabs of drains and pointing in C.M (1:3) Page No. 25 / Item No. 5.33 / PWD SR 2015-16							
	Qty Recorded in 1st part Bill (Pg No.						1365.30	
	Qty Recorded in 2nd part Bill (Pg No.						1155.00	
	Qty Recorded in 3rd part Bill (Pg No.						576.90	
	Qty Recorded in 4th part Bill (Pg No.						0.00	
	Total Executed Qty						3097.20	
	Deduct already paid quantity						3097.20	
	Modified Tender Qty						3116.83	
	Present Bill Quantity						0.00	
Item no.03	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete - 10.0 cms thick (P.No.28, I.No.5.31.1 of PW,P&IWTD SR 2015-16)							
	Qty Recorded in 1st part Bill (Pg No.						157.05	
	Qty Recorded in 2nd part Bill (Pg No.						1743.30	
	Qty Recorded in 3rd part Bill (Pg No.						4.50	
	Qty Recorded in 4th part Bill (Pg No.						0.00	
	Total Executed Qty						1904.85	
	Deduct already paid quantity						1904.85	
	Modified Tender Qty						2244.44	
	Present Bill Quantity						0.00	
Item no.04	KSRRB 300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications MORTH chapter 3. Page No. 141 / Item No. 19.1/ PWD SR 2015-16							
	Qty Recorded in 1st part Bill (Pg No.						2568.60	
	Qty Recorded in 2nd part Bill (Pg No.						1708.50	
	Qty Recorded in 3rd part Bill (Pg No.						1130.44	

AE (W3)

for RBI-TECHNICAL SERVICES

Proprietor

		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Culvert Near Big Market		1	18.00	1.80	1.80	58.32	
		Culvert near HDFC Bank		1	6.00	1.50	1.20	10.80	
			Cum			Net qty		69.12	NDD JE(LT) 8/1
		Total Executed Qty						5476.66	
		Deduct already paid quantity						5407.54	
		Modified Tender Qty						5833.97	
		Present Bill Quantity						69.12	
Item no.05		KSRRB 500-3: Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials and stacking of old serviceable materials with lead of 100m, sequential spreading of the salvaged aggregates with fresh aggregates on prepared base and consolidating as per water bound macadam specifications including cost of all labour, HOM of machineries complete as per specifications. MORTH chapter 5, No. 160 / Item No. 21.3 / PWD SR 2015-16							
		Qty Recorded in 1st part Bill (Pg No.						9368.70	
		Qty Recorded in 2nd part Bill (Pg No.						7395.72	
		Qty Recorded in 3rd part Bill (Pg No.						3247.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)							
		CH 240.00m to 270.00m		1	30.00	11.95		358.50	
		CH 270.00m to 275.00m		1	5.00	9.00		45.00	
			Sqm			Net QTY		403.50	
		Total Executed Qty						20414.92	
		Deduct already paid quantity						20011.42	
		Modified Tender Qty						20416.87	
		Present Bill Quantity						403.50	
Item no.06		KSRRB M400-17: Providing, laying spreading and compacting graded stones aggregate to wet mix macadam specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per MORTH specification NO. 406, Page No. 157 / Item No. 20.18 / PWD SR 2015-16							
		Qty Recorded in 1st part Bill (Pg No.						2075.40	
		Qty Recorded in 2nd part Bill (Pg No.						1740.19	
		Qty Recorded in 3rd part Bill (Pg No.						872.36	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)							

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Assistant Executive Eng
Kodigehalli Sub Divisi
Yelahanka Zone, B.B.M
Bangalore.

For RBI-TECHNICAL SERVICES

Proprietor

		CH 210.00m to 240.00m		1	30.00	11.65	0.25	87.38	
		CH 240.00m to 270.00m		1	30.00	11.95	0.25	89.63	
		CH 270.00m to 275.00m		1	5.00	9.00	0.25	11.25	
			cum			Net QTY		188.25	
		Total Executed Qty						**4876.20**	
		Deduct already paid quantity						**4687.95**	
		Modified Tender Qty						**4898.74**	
		Present Bill Quantity						**188.25**	
Item no.07		**KSRRB 500-1.1 : Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire bushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries, curing complete as per specifications. Specification No. 500-1.3 P. 160 / I. 21.1 PWDSR 2015-16**							
		Qty Recorded in 1st part Bill (Pg No.						**181.86**	
		Qty Recorded in 2nd part Bill (Pg No.						**77.42**	
		Qty Recorded in 3rd part Bill (Pg No.						**250.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Total Executed Qty						**509.28**	
		Deduct already paid quantity						**509.28**	
		Modified Tender Qty						**649.72**	
		Present Bill Quantity						**0.00**	
Item no.08		**KSRRB M500-6: Providing and applying primer coat for surfaces of medium porosity like cement stabilized soil base @ 1.10 Kg/Sqmt over prepared surface with S.S bitumen emulsion using bitumen tanker fitted with spray set (excluding cleaning of road surface) including cost of all material, labour HOM of machineries complete as per specifications. MORTH specification NO. 502, Page No. 160 / Item No. 21.5 / PWD SR 2015-16**							
		Qty Recorded in 1st part Bill (Pg No.						**9647.70**	
		Qty Recorded in 2nd part Bill (Pg No.						**7520.22**	
		Qty Recorded in 3rd part Bill (Pg No.						**3282.55**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)							
		CH 210.00m to 240.00m		1	30.00	11.65		349.50	
		CH 240.00m to 270.00m		1	30.00	11.95		358.50	
		CH 270.00m to 275.00m		1	5.00	9.00		45.00	
			Sqm			Net QTY		753.00	
		Total Executed Qty						**21203.47**	
		Deduct already paid quantity						**20450.47**	
		Modified Tender Qty						**21601.37**	
		Present Bill Quantity						**753.00**	

RBI-TECHNICAL SERVICES

Proprietor

Item no.09		KSRRB 500-1.2 : Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. (P. 160 / I. 21.2 PWDSR 2015-16)						
		Qty Recorded in 1st part Bill (Pg No.					16766.11	
		Qty Recorded in 2nd part Bill (Pg No.					4634.20	
		Qty Recorded in 3rd part Bill (Pg No.					2662.85	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Total Executed Qty					24063.16	
		Deduct already paid quantity					24063.16	
		Modified Tender Qty					25904.05	
		Present Bill Quantity					0.00	
Item no.10		KSRRB M500-7: Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all material, labour HOM of machineries complete as per specifications. (Page No. 160 / Item No. 21.7 / PWD SR 2015-16)						
		Qty Recorded in 1st part Bill (Pg No.					22669.84	
		Qty Recorded in 2nd part Bill (Pg No.					8728.00	
		Qty Recorded in 3rd part Bill (Pg No.					3186.60	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Total Executed Qty					34584.44	
		Deduct already paid quantity					34584.44	
		Modified Tender Qty					36585.70	
		Present Bill Quantity					0.00	
Item no.11		KSRRB M500-18: Providing and laying bituminous macadum on prepared surface with crushed coarse ggregates as per design mix formula for base / binding course including loading of aggregates with FE loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. using 100-120 TPH capacity H.M.P with sensor paver grading II (50 to 75mm) with 3.3% VG-30 bitumen. (Item No. 21.11.2, Page No. 161, PWD SR 2015-16)						
		Qty Recorded in 1st part Bill (Pg No.					292.15	
		Qty Recorded in 2nd part Bill (Pg No.					188.40	
		Qty Recorded in 3rd part Bill (Pg No.					141.92	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Present Executed						
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)						
		CH 210.00m to 240.00m		1	30.00	11.65	0.05	17.48
		CH 240.00m to 270.00m		1	30.00	11.95	0.05	17.93
		CH 270.00m to 275.00m		1	5.00	9.00	0.05	2.25

Assistant Executive En
Kodigehalli Sub Divi
Yelahanka Zone, B.B.
Bangalore.

For RBI-TECHNICAL SERVICES

Proprietor

			cum			Net QTY		37.65	NDD DE(Tech) 14/2
		Total Executed Qty						660.12	
		Deduct already paid quantity						622.47	
		Modified Tender Qty						668.06	
		Present Bill Quantity						37.65	
Item no.12		KSRRB M500-18: Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 509 complete in all respects as per specifications. using 40-60 TPH capacity H.M.P with mechanical paver Gr-II (30 to 45mm) with 6% CRMB-55. (Item No. 21.23.6, Page No. 164, PWD SR 2015-16)							
		Qty Recorded in 1st part Bill (Pg No.						1057.49	
		Measurements of 1st and Part bill Quantity							
		1st main road, K.V.J Road, Muniswamegowda Layout							
		Ch 0.00m to 30.00m		1	30.00	(5.4+4.9)/2	0.04	6.18	
		Ch 30.00m to 60.00m		1	30.00	(4.9+4.9)/2	0.04	5.88	
		Ch 60.00m to 90.00m		1	30.00	(4.9+4.8)/2	0.04	5.82	
		Ch 90.00m to 120.00m		1	30.00	(4.8+6.2)/2	0.04	6.60	
		Ch 120.00m to 150.00m		1	30.00	(6.2+4.6)/2	0.04	6.48	
		Ch 150.00m to 180.00m		1	30.00	(4.6+4.7)/2	0.04	5.58	
		Ch 180.00m to 210.00m		1	30.00	(4.7+6.4)/2	0.04	6.66	
		Ch 210.00m to 240.00m		1	30.00	(6.4+6.0)/2	0.04	7.44	
		Ch 240.00m to 270.00m		1	30.00	(6.0+6.2)/2	0.04	7.32	
		Ch 270.00m to 300.00m		1	30.00	(6.2+6.8)/2	0.04	7.80	
		Ch 300.00m to 323.00m		1	23.00	(6.8+6.4)/2	0.04	6.07	
						Net Qty		71.83	
		Shantivana 3rd cross, opposite to Bearys Lakeside Habitat Apartment							
		Ch 0.00m to 15.00m		1	15.00	(6.4+5.7)/2	0.04	3.63	
		Ch 15.00m to 30.00m		1	15.00	(5.7+5.7)/2	0.04	3.42	
		Ch 30.00m to 45.00m		1	15.00	(5.7+5.6)/2	0.04	3.39	
		Ch 45.00m to 60.00m		1	15.00	(5.6+5.3)/2	0.04	3.27	
		Ch 60.00m to 75.00m		1	15.00	(5.3+5.4)/2	0.04	3.21	
		Ch 75.00m to 90.00m		1	15.00	(5.4+5.4)/2	0.04	3.24	
		Ch 90.00m to 105.00m		1	15.00	(5.4+5.4)/2	0.04	3.24	
		Ch 105.00m to 120.00m		1	15.00	(5.4+5.3)/2	0.04	3.21	
		Ch 120.00m to 135.00m		1	15.00	(5.3+5.2)/2	0.04	3.15	
		Ch 135.00m to 150.00m		1	15.00	(5.2+5.2)/2	0.04	3.12	
		Ch 150.00m to 165.00m		1	15.00	(5.2+5.5)/2	0.04	3.21	
		Ch 165.00m to 187.30m		1	22.30	(5.5+5.6)/2	0.04	4.95	
		Cutting portion		1	2.70	2.80	0.04	0.30	
		Shantivana 4th cross							

Actually N.D JE(Tech)

HOS

For RBI-TECHNICAL SERVICES

Proprietor

		Ch 0.00m to 15.00m		1	15.00	(8.2+5.8)/2	0.04	4.20	
		Ch 15.00m to 30.00m		1	15.00	(5.8+4.7)/2	0.04	3.15	
		Ch 30.00m to 45.00m		1	15.00	(4.7+5.3)/2	0.04	3.00	
		Ch 45.00m to 60.00m		1	15.00	(5.3+5.2)/2	0.04	3.15	
		Ch 60.00m to 75.00m		1	15.00	(5.2+5.5)/2	0.04	3.21	
		Ch 75.00m to 90.00m		1	15.00	(5.5+5.3)/2	0.04	3.24	
		Ch 90.00m to 105.00m		1	15.00	(5.3+5.2)/2	0.04	3.15	
		Ch 105.00m to 120.00m		1	15.00	(5.2+5.4)/2	0.04	3.18	
		Ch 120.00m to 135.00m		1	15.00	(5.4+5.2)/2	0.04	3.18	
		Ch 135.00m to 150.00m		1	15.00	(5.2+6.0)/2	0.04	3.36	
		Ch 150.00m to 165.00m		1	15.00	(6.0+5.2)/2	0.04	3.36	
		Ch 165.00m to 180.90m		1	15.90	(5.2+5.5)/2	0.04	3.40	
		Cutting portion		1	10.65	1.50	0.04	0.60	
		Shantivana 5th cross							
		Ch 0.00m to 15.00m		1	15.00	(5.8+4.2)/2	0.04	3.00	
		Ch 15.00m to 30.00m		1	15.00	(4.2+5.4)/2	0.04	2.88	
		Ch 30.00m to 45.00m		1	15.00	(5.4+5.1)/2	0.04	3.15	
		Ch 45.00m to 60.00m		1	15.00	(5.1+5.7)/2	0.04	3.24	
		Ch 60.00m to 75.00m		1	15.00	(5.7+6.0)/2	0.04	3.51	
		Ch 75.00m to 90.00m		1	15.00	(6.0+5.6)/2	0.04	3.48	
		Ch 90.00m to 105.00m		1	15.00	(5.6+5.0)/2	0.04	3.18	
		Ch 105.00m to 120.00m		1	15.00	(5.0+5.4)/2	0.04	3.12	
		Ch 120.00m to 135.00m		1	15.00	(5.4+5.1)/2	0.04	3.15	
		Ch 135.00m to 150.00m		1	15.00	(5.1+6.1)/2	0.04	3.36	
		Ch 150.00m to 165.00m		1	15.00	(6.1+5.8)/2	0.04	3.57	
		Ch 165.00m to 174.40m		1	9.40	(5.8+7.0)/2	0.04	2.41	
								119.57	
		Deduction for Man hole							
		Shantivana 3rd cross,		1	1.00	1.00	0.04	0.04	
				1	1.00	1.00	0.04	0.04	
				1	1.00	1.00	0.04	0.04	
				1	1.00	1.00	0.04	0.04	
		Shantivana 4th cross,		1	1.00	1.00	0.04	0.04	
								0.20	
						Net Qty		**119.37**	
		6th Main Road (to S.M.N Mens Parlour), Balaji layout							
		SWD Ch 0.00m to 15.00m		1	15.00	(6.8+7.10)/2	0.04	4.17	
		Ch 15.00m to 30.00m		1	15.00	(7.10+6.4)/2	0.04	4.05	
		Ch 30.00m to 45.00m		1	15.00	(6.4+6.3)/2	0.04	3.81	
		Ch 45.00m to 60.00m		1	15.00	(6.3+6.5)/2	0.04	3.84	
		Ch 60.00m to 75.00m		1	15.00	(6.5+6.7)/2	0.04	3.96	
		Ch 75.00m to 90.00m		1	15.00	(6.7+6.2)/2	0.04	3.87	

For RBI-TECHNICAL SERVICES

Proprietor

		Ch 90.00m to 105.00m		1	15.00	(6.2+6.4)/2	0.04	3.78	
		Ch 105.00m to 120.00m		1	15.00	(6.4+6.6)/2	0.04	3.90	
		Ch 120.00m to 135.00m		1	15.00	(6.6+6.8)/2	0.04	4.02	
		Ch 135.00m to 150.00m		1	15.00	(6.8+6.7)/2	0.04	4.05	
		Ch 150.00m to 165.00m		1	15.00	(6.7+6.8)/2	0.04	4.05	
		Ch 165.00m to 180.00m		1	15.00	(6.8+6.7)/2	0.04	4.05	
		Ch 180.00m to 195.00m		1	15.00	(6.7+6.80)/2	0.04	4.05	
		Ch 195.00m to 210.00m		1	15.00	(6.8+6.2)/2	0.04	3.90	
		Ch 210.00m to 225.00m		1	15.00	(6.2+6.4)/2	0.04	3.78	
		Ch 225.00m to 240.00m		1	15.00	(6.4+6.8)/2	0.04	3.96	
		Ch 240.00m to 255.00m		1	15.00	(6.8+7.0)/2	0.04	4.14	
		Ch 255.00m to 270.00m		1	15.00	(7.0+6.6)/2	0.04	4.08	
		Ch 270.00m to 285.00m		1	15.00	(6.6+6.8)/2	0.04	4.02	
		Ch 285.00m to 300.00m		1	15.00	(6.8+6.9)/2	0.04	4.11	
		Ch 300.00m to 315.00m		1	15.00	(6.9+6.6)/2	0.04	4.05	
		Ch 315.00m to 330.00m		1	15.00	(6.6+6.3)/2	0.04	3.87	
		Ch 330.00m to 345.00m		1	15.00	(6.3+7.0)/2	0.04	3.99	
		Ch 345.00m to 360.00m		1	15.00	(7.0+7.1)/2	0.04	4.23	
		Ch 360.00m to 369.00m		1	9.00	(7.1+7.0)/2	0.04	2.54	
		5th Main Road, Balaji layout							
		Lorven Libras Apartment Ch 0.00m to 15.00m		1	15.00	(8.1+6.6)/2	0.04	4.41	
		Ch 15.00m to 30.00m		1	15.00	(6.6+6.5)/2	0.04	3.93	
		Ch 30.00m to 45.00m		1	15.00	(6.5+6.8)/2	0.04	3.99	
		Ch 45.00m to 60.00m		1	15.00	(6.8+6.4)/2	0.04	3.96	
		Ch 60.00m to 75.00m		1	15.00	(6.4+6.3)/2	0.04	3.81	
		Ch 75.00m to 90.00m		1	15.00	(6.3+6.7)/2	0.04	3.90	
		Ch 90.00m to 105.00m		1	15.00	(6.7+5.5)/2	0.04	3.66	
		Ch 105.00m to 120.00m		1	15.00	(5.5+5.9)/2	0.04	3.42	
		Ch 120.00m to 135.00m		1	15.00	(5.9+5.8)/2	0.04	3.51	
		Ch 135.00m to 150.00m		1	15.00	(5.8+7.10)/2	0.04	3.87	
		Ch 150.00m to 165.00m		1	15.00	(7.1+6.4)/2	0.04	4.05	
		Ch 165.00m to 180.00m		1	15.00	(6.4+6.4)/2	0.04	3.84	
		Ch 180.00m to 195.00m		1	15.00	(6.4+6.10)/2	0.04	3.75	
		Ch 195.00m to 210.00m		1	15.00	(6.1+6.1)/2	0.04	3.66	
		Ch 210.00m to 225.00m		1	15.00	(6.1+6.0)/2	0.04	3.63	
		Ch 225.00m to 240.00m		1	15.00	(6.1+5.9)/3	0.04	3.60	
		Ch 240.00m to 255.00m		1	15.00	(5.9+6.3)/4	0.04	3.66	
		Ch 255.00m to 270.00m		1	15.00	(6.3+6.0)/5	0.04	3.69	
		Ch 270.00m to 285.00m		1	15.00	(6.0+6.0)/5	0.04	3.60	
		Ch 285.00m to 300.00m		1	15.00	(6.0+6.0)/6	0.04	3.60	
		Ch 300.00m to 315.00m		1	15.00	(6.0+6.0)/2	0.04	3.60	
		Ch 315.00m to 330.00m		1	15.00	(6.0+6.3)/2	0.04	3.69	

For RBI-TECHNICAL SERVICES

Proprietor

		Ch 330.00m to 345.00m		1	15.00	(6.3+6.2)/2	0.04	3.75	
		Ch 345.00m to 360.00m		1	15.00	(6.2+6.2)/2	0.04	3.72	
		Ch 360.00m to 375.00m		1	15.00	(6.2+6.2)/2	0.04	3.87	
		Ch 375.00m to 390.00m		1	15.00	(6.2+6.7)/2	0.04	4.02	
								196.46	
		Deduction for Culvert		1	7.00	1.80	0.04	0.50	
				1	7.00	1.80	0.04	0.50	
				1	5.70	1.60	0.04	0.36	
				1	7.00	2.10	0.04	0.59	
								1.96	
						Net Qty		**194.50**	
		1st main road, Chiranjivi layout, (Jerusalem marthaman church to Victory international A.G Varshish)							
		Ch 0.00m to 30.00m		1	30.00	(9.4+8.1)/2	0.04	10.50	
		Ch 30.00m to 60.00m		1	30.00	(8.1+7.9)/2	0.04	9.60	
		Ch 60.00m to 90.00m		1	30.00	(7.9+4.8)/2	0.04	7.62	
		Ch 90.00m to 120.00m		1	30.00	(4.8+5.8)/2	0.04	6.36	
		Ch 120.00m to 150.00m		1	30.00	(5.8+8.8)/2	0.04	8.76	
		Ch 150.00m to 180.00m		1	30.00	(8.8+6.3)/2	0.04	9.06	
		Ch 180.00m to 210.00m		1	30.00	(6.3+5.0)/2	0.04	6.78	
		Ch 210.00m to 240.00m		1	30.00	(5.0+5.85)/2	0.04	6.51	
		Ch 240.00m to 270.00m		1	30.00	(5.85+6.2)/2	0.04	7.23	
		Ch 270.00m to 281.00m		1	30.00	(6.2+6.8)/2	0.04	7.80	
		4th cross, Chiranjivi Layout							
		Ch 0.00m to 15.00m		1	15.00	(5.0+4.8)/2	0.04	2.94	
		Ch 15.00m to 33.00m		1	18.00	(4.8+4)/2	0.04	3.17	
						Net Qty		**86.33**	
		2nd main road,Venkategowda layout, Sri. Ayyappa Temple Street							
		Ch 0.00m to 30.00m		1	30.00	(4.0+3.5)/2	0.04	4.50	
		Ch 30.00m to 60.00m		1	30.00	(3.5+4.2)/2	0.04	4.62	
		Ch 60.00m to 90.00m		1	30.00	(4.2+3.8)/2	0.04	4.80	
		Ch 90.00m to 120.00m		1	30.00	(3.8+4.0)/2	0.04	4.68	
		Ch 120.00m to 150.00m		1	30.00	(4.0+4.4)/2	0.04	5.04	
		Ch 150.00m to 180.00m		1	30.00	(4.4+3.7)/2	0.04	4.86	
		Ch 180.00m to 210.00m		1	30.00	(3.7+4.6)/2	0.04	4.98	
		Ch 210.00m to 240.00m		1	30.00	(4.6+4.9)/2	0.04	5.70	
		Ch 240.00m to 270.00m		1	30.00	(4.9+4.8)/2	0.04	5.82	
		Ch 270.00m to 294.00m		1	24.00	(4.8+4.9)/2	0.04	4.66	

For RBI-TECHNICAL SERVICES

Proprietor

		1st "A" main road,Venkategowda layout, Sri. Ayyappa Temple Street							
		Ch 0.00m to 30.00m		1	30.00	(6.9+5.7)/2	0.04	7.56	
		Ch 30.00m to 60.00m		1	30.00	(5.7+5.3)/2	0.04	6.60	
		Ch 60.00m to 90.00m		1	30.00	(5.3+5.7)/2	0.04	6.60	
		Ch 90.00m to 120.00m		1	30.00	(5.7+5.5)/2	0.04	6.72	
		Ch 120.00m to 150.00m		1	30.00	(5.5+5.7)/2	0.04	6.72	
		Ch 150.00m to 180.00m		1	30.00	(5.7+5.5)/2	0.04	6.72	
		Ch 180.00m to 210.00m		1	30.00	(5.5+5.15)/2	0.04	6.39	
		Ch 210.00m to 240.00m		1	30.00	(5.15+6.9)/2	0.04	7.23	
		Ch 240.00m to 270.00m		1	30.00	(6.9+6.8)/2	0.04	8.22	
		Ch 270.00m to 279.2m		1	9.20	(6.8+4.8)/2	0.04	2.13	
		1st "B" main road,Venkategowda layout, Sri. Ayyappa Temple Street							
		Ch 0.00m to 30.00m		1	30.00	(6.7+6.5)/2	0.04	7.92	
		Ch 30.00m to 60.00m		1	30.00	(6.5+5.8)/2	0.04	7.38	
		Ch 60.00m to 90.00m		1	30.00	(5.8+6.1)/2	0.04	7.14	
		Ch 90.00m to 120.00m		1	30.00	(6.1+6.4)/2	0.04	7.50	
		Ch 120.00m to 150.00m		1	30.00	(6.4+6.2)/2	0.04	7.56	
		Ch 150.00m to 180.00m		1	30.00	(6.2+5.5)/2	0.04	7.02	
		Ch 180.00m to 210.00m		1	30.00	(5.5+5.8)/2	0.04	6.78	
		Ch 210.00m to 240.00m		1	30.00	(5.8+6.0)/2	0.04	7.08	
		Ch 240.00m to 270.00m		1	30.00	(6.0+6.3)/2	0.04	7.38	
		Ch 270.00m to 300.00m		1	30.00	(6.3+6.3)/2	0.04	7.56	
		Ch 300.00m to309.6m		1	9.60	(6.3+6.2)/2	0.04	2.40	
		1st main road, Muneshwara Temple Street							
		Ch 0.00m to 30.00m		1	30.00	(5.6+5.3)/2	0.04	6.54	
		Ch 30.00m to 60.00m		1	30.00	(5.3+4.9)/2	0.04	6.12	
		Ch 60.00m to 90.00m		1	30.00	(4.9+5.9)/2	0.04	6.48	
		Ch 90.00m to 120.00m		1	30.00	(5.9+5.6)/2	0.04	6.90	
		Ch 120.00m to 150.00m		1	30.00	(5.6+6.6)/2	0.04	7.32	
		Ch 150.00m to 180.00m		1	30.00	(6.6+5.9)/2	0.04	7.50	
		Ch 180.00m to 210.00m		1	30.00	(5.9+6.1)/2	0.04	7.20	
		Ch 210.00m to 240.00m		1	30.00	(6.1+5.7)/2	0.04	7.08	
		Ch 240.00m to 270.00m		1	30.00	(5.7+4.0)/2	0.04	5.82	
		Ch 270.00m to 300.00m		1	30.00	(4.0+4.4)/2	0.04	5.04	
		Ch 300.00m to306.00m		1	6.00	(4.4+4.6)/2	0.04	1.08	
		3rd main road, Muneshwara Temple Street							
		Ch 0.00m to 30.00m		1	30.00	(4.6+4.2)/2	0.04	5.28	

For RBI-TECHNICAL SERVICES

Proprietor

		Ch 30.00m to 60.00m		1	30.00	(4.2+4.7)/2	0.04	5.34	
		Ch 60.00m to 90.00m		1	30.00	(4.7+4.9)/2	0.04	5.76	
		Ch 90.00m to 120.00m		1	30.00	(4.9+4.1)/2	0.04	5.40	
		Ch 120.00m to 150.00m		1	30.00	(4.1+3.5)/2	0.04	4.56	
		Ch 150.00m to 180.00m		1	30.00	(3.5+4.5)/2	0.04	4.80	
		Ch 180.00m to 210.00m		1	30.00	(4.5+4.0)/2	0.04	5.10	
		Ch 210.00m to 240.00m		1	30.00	(4.0+4.3)/2	0.04	4.98	
		Ch 240.00m to 269.00m		1	29.00	(4.3+4.2)/2	0.04	4.93	
						Net Qty		**303.50**	
		Newton Public school Road, Balaji Layout, Kodigehalli, ward no. 8							
		Ch 0.00m to 15.00m		1	15.00	(5.8+4.7)/2	0.04	3.15	
		Ch 15.00m to 30.00m		1	15.00	(4.7+4.8)/2	0.04	2.85	
		Ch 30.00m to 45.00m		1	15.00	(4.8+5.2)/2	0.04	3.00	
		Ch 45.00m to 60.00m		1	15.00	(5.2+5.1)/2	0.04	3.09	
		Ch 60.00m to 75.00m		1	15.00	(5.1+5.1)/2	0.04	3.06	
		Ch 75.00m to 90.00m		1	15.00	(5.1+5.3)/2	0.04	3.12	
		Ch 90.00m to 100.00m		1	10.00	(5.3+5.2)/2	0.04	2.10	
		5th main road, 10th cross, Balaji Layout							
		Ch 0.00m to 15.00m		1	15.00	(5.2+5.2)/2	0.04	3.12	
		Ch 15.00m to 32.00m		1	17.00	(5.2+5.2)/2	0.04	3.54	
						Net Qty		**27.03**	
		Saint Johns school							
		Ch 0.00m to 30.00m		1	30.00	(6.6+6.3)/2	0.04	7.74	
		Ch 30.00m to 60.00m		1	30.00	(6.3+5.9)/2	0.04	7.32	
		Ch 60.00m to 90.00m		1	30.00	(5.9+6.6)/2	0.04	7.50	
		Ch 90.00m to 120.00m		1	30.00	(6.6+6.0)/2	0.04	7.56	
		Ch 120.00m to 150.00m		1	30.00	(6.0+6.0)/2	0.04	7.20	
		Ch 150.00m to 180.00m		1	30.00	(6.0+5.9)/2	0.04	7.14	
		Ch 180.00m to 210.00m		1	30.00	(5.9+5.4)/2	0.04	6.78	
		Ch 210.00m to 226.00m		1	16.00	(5.4+4.9)/2	0.04	3.30	
						Net Qty		**54.54**	
		Balaji Layout 5th cross road, Kodigehalli, ward no. 8							
		2nd cross road , LHS							
		Ch 0.00m to 28.00m		1	28.00	(5.3+5.5)/2	0.04	6.05	
		2nd main road , RHS							
		Ch 00.00m to 26.00m		1	26.00	(4.0+4.2)/2	0.04	4.26	
		3rd main, LHS							
		Ch 00.00m to 15.00m		1	15.00	(5.0+4.9)/2	0.04	2.97	
		Ch 15.00m to 30.00m		1	15.00	(4.9+5.4)/2	0.04	3.09	
		Ch 30.00m to 45.00m		1	15.00	(5.4+5.1)/2	0.04	3.15	
		Ch 45.00m to 60.00m		1	15.00	(5.1+3.8)/2	0.04	2.67	
		Ch 60.00m to 79.00m		1	19.00	(3.8+4.1)/2	0.04	3.00	
		For depression filling		5	3.60	1.80	0.04	1.30	
		Culvert Approach		2	4.80	0.75	0.04	0.29	

Asstt. Y.N.D
AE(Civil)

For RBI-TECHNICAL SERVICES

Proprietor

		4th main road, LHS							
		Ch 00.00m to 15.00m		1	15.00	(5.1+4.7)/2	0.04	2.94	
		Ch 15.00m to 30.00m		1	15.00	(4.7+4.8)/2	0.04	2.85	
		Ch 30.00m to 45.00m		1	15.00	(4.8+5.4)/2	0.04	3.06	
		Ch 45.00m to 60.00m		1	15.00	(5.4+4.4)/2	0.04	2.94	
		Ch 60.00m to 81.50m		1	21.50	(4.4+5.0)/2	0.04	4.04	
		For depression filling		5	4.00	1.90	0.04	1.52	
		Lakshminarayana Provision store (S.L.N) to A.K.G.N Hardware & cement shop, Balaji layout							
		Ch 0.00m to 15.00m		1	15.00	(3.0+5.0)/2	0.04	2.40	
		Ch 15.00m to 30.00m		1	15.00	(5.0+5.3)/2	0.04	3.09	
		Ch 30.00m to 45.00m		1	15.00	(5.3+4.8)/2	0.04	3.03	
		Ch 45.00m to 60.00m		1	15.00	(4.8+4.6)/2	0.04	2.82	
		Ch 60.00m to 75.00m		1	15.00	(4.6+5.2)/2	0.04	2.94	
		Ch 75.00m to 90.00m		1	15.00	(5.2+5.1)/2	0.04	3.09	
		Ch 90.00m to 105.00m		1	15.00	(5.1+5.6)/2	0.04	3.21	
		Ch 105.00m to 121.50m		1	16.50	(5.6+5.8)/2	0.04	3.76	
		For depression filling		8	2.60	1.50	0.04	1.25	
		Culvert Approach		6	4.50	0.90	0.04	0.97	
		5th main, 7th cross road							
		Ch 0.00m to 15.00m		1	15.00	(5.3+4.7)/2	0.04	3.00	
		Ch 15.00m to 30.00m		1	15.00	(4.7+5.0)/2	0.04	2.91	
		Ch 30.00m to 45.00m		1	15.00	(5.0+4.9)/2	0.04	2.97	
		Ch 45.00m to 60.00m		1	15.00	(4.9+4.4)/2	0.04	2.79	
		Ch 60.00m to 68.50m		1	8.50	(4.4+5.8)/2	0.04	1.73	
		For depression filling		2	9.50	1.50	0.04	1.14	
		Culvert Approach		4	4.50	0.80	0.04	0.58	
		5th main, 8th cross road							
		Ch 0.00m to 15.00m		1	15.00	(4.8+4.7)/2	0.04	2.85	
		Ch 15.00m to 30.00m		1	15.00	(4.7+4.1)/2	0.04	2.64	
		Ch 30.00m to 45.00m		1	15.00	(4.1+5.0)/2	0.04	2.73	
		Ch 45.00m to 60.00m		1	15.00	(5.0+5.0)/2	0.04	3.00	
		Ch 60.00m to 72.2m		1	12.20	(5.0+4.7)/2	0.04	2.37	
		For depression filling		3	2.70	1.60	0.04	0.52	
		Culvert Approach		5	4.50	0.70	0.04	0.63	
		3rd main, RHS							
		Ch 0.00m to 25.80m		1	25.80	(4.7+4.1)/2	0.04	4.54	
						Net Qty		**105.09**	
		Qty Recorded in 2nd part Bill (Pg No.						**587.28**	
		Measurements of 2nd and Part bill Quantity							
		Main road from ORR to Railway Track							
		CH 0.00m to 30.00m		1	30.00	(5.2+5.5)/2	0.04	6.42	

Abhilly. N.D
AE(Ly)

For RBI-TECHNICAL SERVICES

Proprietor

		CH 30.0m to 60.00m		1	30.00	(5.5+5.3)/2	0.04	6.54	
		CH 60.00m to 90.00m		1	30.00	(5.3+5.8)/2	0.04	6.66	
		CH 90.00m to 120.00m		1	30.00	(5.8+7.0)/2	0.04	7.68	
		CH 120.00m to 150.00m		1	30.00	(7.0+7.7)/2	0.04	8.82	
		CH 150.00m to 180.00m		1	30.00	(7.7+8.1)/2	0.04	9.48	
		CH 180.00m to 210.00m		1	30.00	(8.1+7.5)/2	0.04	9.36	
		CH 210.00m to 240.00m		1	30.00	(7.5+7.4)/2	0.04	8.94	
		CH 240.00m to 270.00m		1	30.00	(7.4+7.0)/2	0.04	8.64	
		CH 270.00m to 300.00m		1	30.00	(7.0+8.5)/2	0.04	9.30	
		CH 300.00m to 330.00m		1	30.00	(8.5+8.2)/2	0.04	10.02	
		CH 330.00m to 360.00m		1	30.00	(8.2+8.0)/2	0.04	9.72	
		CH 360.00m to 390.00m		1	30.00	(8.0+6.1)/2	0.04	8.46	
		CH 390.00m to 420.00m		1	30.00	(6.1+5.8)/2	0.04	7.26	
		CH 420.00m to 450.00m		1	30.00	(5.8+6.2)/2	0.04	7.20	
		CH 450.00m to 480.00m		1	30.00	(5.9+6.1)/2	0.04	7.20	
		CH 480.00m to 500.00m		1	20.00	(5.6+6)/2	0.04	4.64	
		6th cross							
		CH 0.00m to 30.00m		1	30.00	(5.5+5.5)/2	0.04	6.60	
		CH 30.0m to 60.00m		1	30.00	(5.5+5.8)/2	0.04	6.78	
		CH 60.00m to 90.00m		1	30.00	(5.8+5.5)/2	0.04	6.78	
		CH 90.00m to 120.00m		1	30.00	(5.5+5.0)/2	0.04	6.30	
		CH 120.00m to 130.00m		1	10.00	(5.5+5.0)/2	0.04	2.10	
		Cross road 1							
		CH 0.00m to 30.00m		1	30.00	(5.9+6.0)/2	0.04	7.14	
		CH 30.0m to 60.00m		1	30.00	(6.0+6.5)/2	0.04	7.50	
		CH 60.00m to 90.00m		1	30.00	(6.5+6.9)/2	0.04	8.04	
		CH 90.00m to 120.00m		1	30.00	(6.9+7.0)/2	0.04	8.34	
		Cross road 2							
		CH 0.00m to 30.00m		1	30.00	(4.5+4.5)/2	0.04	5.40	
		CH 30.0m to 60.00m		1	30.00	(4.5+4.4)/2	0.04	5.34	
		CH 60.00m to 90.00m		1	30.00	(4.4+4.5)/2	0.04	5.34	
		CH 90.00m to 120.00m		1	30.00	(4.5+4.4)/2	0.04	5.34	
		5th Cross							
		CH 0.00m to 30.00m		1	30.00	(4.8+4)/2	0.04	5.28	
		CH 30.0m to 60.00m		1	30.00	(4+4)/2	0.04	4.80	
		CH 60.00m to 90.00m		1	30.00	(4+4.6)/2	0.04	5.16	
		CH 90.00m to 115.00m		1	25.00	(4.6+4.2)/2	0.04	4.40	
		4th cross		1					
		CH 0.00m to 30.00m		1	30.00	6.8+6.4/2	0.04	7.92	
		CH 30.0m to 60.00m		1	30.00	6.4+6.2/2	0.04	7.56	
		CH 60.00m to 90.00m		1	30.00	6.2+6.5/2	0.04	7.62	
		CH 90.00m to 120.00m		1	30.00	6.5+6.7/2	0.04	7.92	
		CH 120.00m to 150.00m		1	30.00	6.7+6.2/2	0.04	7.74	
		CH 150.00m to 180.00m		1	30.00	6.2+6.1/2	0.04	7.38	
		CH 180.00m to 210.00m		1	30.00	6.1+5.5/2	0.04	6.96	

Ashok.N.D
AE(Ret)

HOD

For RBI-TECHNICAL SERVICES

Proprietor

		CH 210.00m to 220.00m		1	10.00	5.5+4.8/2	0.04	2.06	
		3rd 'A' Cross							
		CH 0.00m to 30.00m		1	30.00	(6.9+6.5)/2	0.04	8.04	
		CH 30.0m to 60.00m		1	30.00	(6.5+6.8)/2	0.04	7.98	
		CH 60.00m to 90.00m		1	30.00	(6.8+6.6)/2	0.04	8.04	
		CH 90.00m to 120.00m		1	30.00	(6.6+6.0)/2	0.04	7.56	
		CH 120.00m to 140.00m		1	20.00	(6.0+5.5)/2	0.04	4.60	
		3rd Cross							
		CH 0.00m to 30.00m		1	30.00	(5.0+4.7)/2	0.04	5.82	
		CH 30.0m to 60.00m		1	30.00	(4.7+5.0)/2	0.04	5.82	
		CH 60.00m to 75.00m		1	15.00	(5.0+6.0)/2	0.04	3.30	
		2nd Cross							
		CH 0.00m to 30.00m		1	30.00	(5.3+5..0)/2	0.04	6.48	
		CH 30.0m to 40.00m		1	10.00	(5.0+5.0)/2	0.04	2.00	
			Cum			**Net Qty**		**351.78**	
		LKR Nagar Main Road							
		CH 0.00m to 30.00m		1	30.00	(5.6+5.7)/2	0.04	6.78	
		CH 30.0m to 60.00m		1	30.00	(5.7+5.3)/2	0.04	6.60	
		CH 60.00m to 65.00m		1	5.00	(5.3+5)/2	0.04	1.03	
		1st Cross LHS							
		CH 0.00m to 30.00m		1	30.00	(4+4.3)/2	0.04	4.98	
		CH 30.0m to 60.00m		1	30.00	(4.3+4)/2	0.04	4.98	
		CH 60.0m to90.00m		1	30.00	(4+4.2)/2	0.04	4.92	
		1st Cross RHS							
		CH 0.00m to 30.00m		1	30.00	(4+3.8)/2	0.04	4.68	
		CH 30.0m to 60.00m		1	30.00	(3.8+3.5)/2	0.04	4.38	
		CH 60.0m to 75.00m		1	15.00	(3.5+4.6)/2	0.04	2.43	
		2nd Cross							
		CH 0.00m to 30.00m		1	30.00	(3.7+4.1)/2	0.04	4.68	
		CH 30.0m to 60.00m		1	30.00	4.1+3.8)/2	0.04	4.74	
		CH 60.0m to95.00m		1	30.00	(3.8+3.7)/2	0.04	4.50	
		Yejaman Hanumaiah Layout							
		2nd Cross							
		CH 0.00m to 30.00m		1	30.00	(4.2+4.2)/2	0.04	5.04	
		CH 30.0m to 60.00m		1	30.00	(4.2+3.8)/2	0.04	4.80	
		CH 60.0m to82.00m		1	22.00	(3.8+3.4)/2	0.04	3.17	
		3rd Cross							
		CH 0.00m to 30.00m		1	30.00	(3.9+4.2)/2	0.04	4.86	
		CH 30.0m to 60.00m		1	30.00	(4.2+4.1)/2	0.04	4.98	
		CH 60.0m to 88.00m		1	28.00	4.10	0.04	4.59	
		4th Cross							
		CH 0.00m to 30.00m		1	30.00	(3.9+4.1)/2	0.04	4.80	
		CH 30.0m to 60.00m		1	30.00	(4.1+4)/2	0.04	4.86	
		CH 60.0m to92.00m		1	32.00	(4+3.5)/2	0.04	4.80	

for RBI-TECHNICAL SERVICES

Proprietor

		For dipresion filling		7	4.10	2.00	0.04	2.30	
		LKR Nagar Main Road							
		1st Cross RHS							
		CH 0.00m to 30.00m		1	30.00	1.80	0.04	2.16	
		CH 30.0m to 50.00m		1	20.00	1.80	0.04	1.44	
		CH 60.0m to 75.00m		1	15.00	1.80	0.04	1.08	
		2st Cross RHS							
		CH 0.00m to 30.00m		1	30.00	1.50	0.04	1.80	
		CH 30.0m to 60.00m		1	30.00	1.50	0.04	1.80	
		CH 60.0m to85.00m		1	25.00	1.50	0.04	1.50	
						Net Qty		**108.68**	
		Muneshwara Layout	**Cum**						
		1st Cross							
		CH 0.00m to 30.00m		1	30.00	(4.6+4)/2	0.04	5.16	
		CH 30.0m to 60.00m		1	30.00	(4+3.8)/2	0.04	4.68	
		CH 60.00m to 90.00m		1	30.00	(3.8+3.5)/2	0.04	4.38	
		CH 90.00m to 105.00m		1	15.00	(3.5+3)/2	0.04	1.95	
		2nd Cross		1					
		CH 0.00m to 30.00m		1	30.00	(5.2+3.6)/2	0.04	5.28	
		CH 30.0m to 60.00m		1	30.00	(3.6+3.4)/2	0.04	4.20	
		CH 60.00m to 90.00m		1	30.00	(3.4+3.4)/2	0.04	4.08	
		CH 90.00m to 110.00m		1	20.00	(3.4+3.8)/2	0.04	2.88	
		3rd Cross		1					
		CH 0.00m to 30.00m		1	30.00	(4.7+3.2)/2	0.04	4.74	
		CH 30.0m to 60.00m		1	30.00	(3.2+4.2)/2	0.04	4.44	
		CH 60.00m to 75.00m		1	15.00	(4.2+2.5)/2	0.04	2.01	
		6th Cross		1					
		CH 0.00m to 30.00m		1	30.00	(4.2+4.3)/2	0.04	5.10	
		CH 30.0m to 60.00m		1	30.00	(4.3+4.5)/2	0.04	5.28	
		CH 60.00m to 80.00m		1	20.00	(4.5+3.8)/2	0.04	3.32	
		CP Layout 2nd Cross		1					
		CH 00.0m to 30.00m		1	30.00	6.00	0.04	7.20	
		CH 30.0m to 60.00m		1	30.00	(6+6.4)/2	0.04	7.44	
		CH 60.00m to 90.00m		1	30.00	(6.4+5.1)/2	0.04	6.90	
		CH 90.00m to 120.00m		1	30.00	(5.1+5.4)/2	0.04	6.30	
		CH 120.00m to 150.00m		1	30.00	5.40	0.04	6.48	
		CH 150.00m to 180.00m		1	30.00	(5.4+4.7)/2	0.04	6.06	
		CH 180.00m to 205.00m		1	25.00	(4.7+5.9)/2	0.04	5.30	
		for depression filling		10	5.00	1.50	0.04	3.00	
		CP Layout 2nd Cross							
		CH 00.0m to 30.00m		1	30.00	2.40	0.04	2.88	
		CH 30.0m to 60.00m		1	30.00	2.40	0.04	2.88	
		CH 60.00m to 90.00m		1	30.00	2.40	0.04	2.88	
		CH 90.00m to 120.00m		1	15.00	2.40	0.04	1.44	

AEE(HQ)

for RBI-TECHNICAL SERVICES

Proprietor

		CH 120.00m to 150.00m		1		2.40		0.00	
		CH 150.00m to 180.00m		1	30.00	2.40	0.04	2.88	
		CH 180.00m to 205.00m		1	30.00	2.40	0.04	2.88	
		6th Cross							
		CH 0.00m to 30.00m		1	30.00	2.00	0.04	2.40	
		CH 30.0m to 60.00m		1	30.00	2.00	0.04	2.40	
						Net Qty		**126.82**	
		Qty Recorded in 3rd part Bill (Pg No.						**239.66**	
		Measurements of 3rd and Part bill Quantity							
		Tata Nagar beside sapthagiri hall							
		CH 0.00m to 30.00m		1	30	4.40	0.04	5.28	
		CH 30.0m to 44.00m		1	14	4.45	0.04	2.49	
		Cross Road behind Sapathagiri Hall							
		CH 0.00m to 30.00m		1	30	4.65	0.04	5.58	
		CH 30.0m to 60.00m		1	30	3.90	0.04	4.68	
		CH 60.00m to 90.00m		1	30	4.45	0.04	5.34	
		CH 90.00m to 115.00m		1	25	5.35	0.04	5.35	
			Cum			**Net Qty**		**28.72**	
		Cross Roads							
		CH 0.00m to 30.00m		1	30	5.50	0.04	6.60	
		CH 30.0m to 60.00m		1	30	5.55	0.04	6.66	
		CH 60.00m to 90.00m		1	30	5.55	0.04	6.66	
		CH 90.00m to 120.00m		1	30	5.65	0.04	6.78	
		CH 120.00m to 150.00m		1	30	5.85	0.04	7.02	
		CH 150.00m to 180.00m		1	30	6.00	0.04	7.20	
		CH 180.00m to 190.00m		1	10	6.25	0.04	2.50	
		For depression filling		1	20	5.00	0.04	4.00	
						Net Qty		**47.42**	
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)							
		CH 0.00m to 30.00m		1	30	10.60	0.04	12.72	
		CH 30.0m to 60.00m		1	30	9.90	0.04	11.88	
		CH 60.00m to 90.00m		1	30	10.50	0.04	12.60	
		CH 90.00m to 120.00m		1	30	11.20	0.04	13.44	
		CH 120.00m to 150.00m		1	30	11.30	0.04	13.56	
		CH 150.00m to 180.00m		1	30	11.60	0.04	13.92	
		CH 180.00m to 210.00m		1	30	12.05	0.04	14.46	
			cum					**92.58**	
		20th main 1st cross							
		CH 0.00m to 30.00m		1	30.00	5.6+5.4/2	0.04	6.6	
		CH 30.0m to 60.00m		1	30.00	5.4+5.8/2	0.04	6.72	
		CH 60.00m to 90.00m		1	30.00	5.8+5/2	0.04	6.48	
		CH 90.00m to 120.00m		1	30.00	5+6/2	0.04	6.6	

For RBI-TECHNICAL SERVICES

Proprietor

		CH 120.00m to 130.00m		1	10.00	6+5/2	0.04	2.2	
		20th main 2nd cross							
		CH 0.00m to 30.00m		1	30.00	5+5.2/2	0.04	6.12	
		CH 30.0m to 60.00m		1	30.00	5.2+4.8/2	0.04	6	
		CH 60.00m to 90.00m		1	30.00	4.8+4.9/2	0.04	5.82	
		CH 90.00m to 120.00m		1	30.00	4.9+5.2/2	0.04	6.18	
		CH 120.00m to 132.00m		1	12.00	5.2+5.6/2	0.04	2.352	
		Road Next to HDFC Bank							
		CH 0.00m to 30.00m		1	30.00	5.2+4.8/2	0.04	6	
		CH 30.0m to 60.00m		1	30.00	4.8+4.9/2	0.04	5.82	
		CH 60.00m to 80.00m		1	20.00	4.9+5.4/2	0.04	4.12	
						Net qty		**71.01**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)							
		CH 210.00m to 240.00m		1	30.00	11.65	0.04	13.98	
		CH 240.00m to 270.00m		1	30.00	11.95	0.04	14.34	
		CH 270.00m to 275.00m		1	5.00	9.00	0.04	1.80	
			cum			**Net QTY**		**30.12**	
		Total Executed Qty						**1914.55**	
		Deduct already paid quantity						**1884.43**	
		Modified Tender Qty						**1953.69**	
		Present Bill Quantity						**30.12**	
Item no.13		**Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading. From 0.00 to 2.00 Km (Page No.133 of PWDSR 2015-16)**							
		Qty Recorded in 1st part Bill (Pg No.						**2568.60**	
		Qty Recorded in 2nd part Bill (Pg No.						**1708.50**	
		Qty Recorded in 3rd part Bill (Pg No.						**1027.54**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)							
		CH 240.00m to 270.00m		1	30.00	11.95		358.50	
		CH 270.00m to 275.00m		1	5.00	9.00		45.00	
		walk way path and interlocking tiles							
		RHS		1	65.00	2.00	0.20	26.00	
		walk way path and interlocking tiles							

Assistant Executive Engr
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

For RBI TECHNICAL SERVICES

Proprietor

		LHS		1	65.00	2.00	0.20	26.00	
		For Fencing		20	0.30	0.30	0.30	0.54	
						Qty ~~Restricted~~ to		~~302.68~~	
		Total Executed Qty						~~5607.32~~	5426.30
		Deduct already paid quantity						5304.64	
		Modified Tender Qty						5607.32	
		Present Bill Quantity						~~302.68~~	121.66 m³
Item no.14		**KSRB 2-1.1: Earth work in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications, Specification No KBS 2.1(a) / 2.3.1, No. 5/ Item No. 2.1/ PWD SR 2015-16**							
		Qty Recorded in 1st part Bill (Pg No.						**85.95**	
		Qty Recorded in 2nd part Bill (Pg No.						**185.60**	
		Qty Recorded in 3rd part Bill (Pg No.						**0.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		walk way path and interlocking tiles							
		RHS		1	65.00	2.00	0.20	26.00	
		walk way path and interlocking tiles							
		LHS		1	65.00	2.00	0.20	26.00	
		For Fencing		20	0.30	0.30	0.30	0.54	
			Cum				**Net qty**	52.54	
		Total Executed Qty						**324.09**	
		Deduct already paid quantity						**271.55**	
		Modified Tender Qty						**334.65**	
		Present Bill Quantity						**52.54**	
Item no.15		**Providing and laying heavy duty cobble stones 75 mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50 mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of snad underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. (PWDSR 2015-16, P. 101, I. 14.7)**							
		Qty Recorded in 1st part Bill (Pg No.						**0.00**	
		Qty Recorded in 2nd part Bill (Pg No.						**0.00**	
		Qty Recorded in 3rd part Bill (Pg No.						**0.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		walk way path and interlocking tiles							

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bengaluru.

For RBI-TECHNICAL SERVICES

Proprietor

		RHS		1	65.00	2.00		130.00	
		walk way path and interlocking tiles							
		LHS		1	65.00	2.00		130.00	
			Sqm			**Qty Restricted to**		**259.80**	
		Total Executed Qty						**259.80**	
		Deduct already paid quantity						**0.00**	
		Modified Tender Qty						**259.80**	
		Present Bill Quantity						**259.80**	
Item no.16		**Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. (Item No. 15.74, P. 120/ PWD SR 2015-16)**							
		Qty Recorded in 1st part Bill (Pg No.						**0.00**	
		Qty Recorded in 2nd part Bill (Pg No.						**0.00**	
		Qty Recorded in 3rd part Bill (Pg No.						**0.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Total Executed Qty						**0.00**	
		Deduct already paid quantity						**0.00**	
		Modified Tender Qty						**439.68**	
		Present Bill Quantity						**0.00**	
Item no.17		**Providing Children Play Two Seater Standard SWing Equipment: This sWing' consist of 2 Nos. seats of solid metal seats powder coated of Size-500mmx 250mm x 16 SWG supported by MS chains of Length 1.8mtrs, each seat is suspended by 1 line of chain. The chains are supported by circular housingswith bearing from which the chain in suspended. The beam is of 50mm MS tAt class pipe. Size of MS • chain 30mm x 20mm x 5mm thick, the length of the main beam is 2.40 mtrs and No. 1 24800.00 25300.00 28400.00 24000.00 -263.00.00 *·Lowestheight 2.00mtrs. The 2 Nos of cost iron-heads. Four footing are in 42mm pipes. All pipes are of lSI grade. All the pipes are painted with two coats of superset paint over a coat of protective Zinc chromate yellow oxide including fiXing the play equipments in CC 1:2:4, curing etc., complete with all lead, lift. loading. unloading and any other incidental charges and as per the drawing and specification and directionof the Engineerin chargeof the work**							
		Qty Recorded in 1st part Bill (Pg No.						**0.00**	
		Qty Recorded in 2nd part Bill (Pg No.						**0.00**	
		Qty Recorded in 3rd part Bill (Pg No.						**0.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		Children Play Two Seater Standard SWing Equipment		1				1.00	
			Nos				**Net qty**	1.00	
		Total Executed Qty						**1.00**	
		Deduct already paid quantity						**0.00**	
		Modified Tender Qty						**1.00**	
		Present Bill Quantity						**1.00**	

Assistant Executive Engineer
Kodigehalli Sub Division, B.B.M.P.
Yelahanka Zone, Bangalore

For RBI-TECHNICAL SERVICES

Proprietor

Item no.18		Providing Children Play Merry-Go-Round Equipment: Made of MS. 'A' class pipes. Main pillars are in 100mm, fitted with shaft and two bearings and other cross members are in 25 & 20mm MA 'A' Class pipes, bottom ring is made out of 25mm 0 ring size is 1.20 mtrs Dia, fitted with four seats are in mental sats of 250 x 200 x 18SGE, handles are made out of 20mm NB pipes and other supports are in 25mm MS 'N class pipes. All the pipes are painted with two coats of super set paint over a coat of protective Zinc chromate yellow including fixing the play equipments in CC 1:2:4, curing etc., complete with all lead, lift, loading, unloading and any other incidental charges and as per the drawing and specification and direction of the EnQlneer In enarce of the work							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Children Play Merry-Go-Round Equipment		2				2.00	
			Nos				Net qty	2.00	
		Total Executed Qty						2.00	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						2.00	
		Present Bill Quantity						2.00	
Item no.19		Providing Children Play Two Seater Swing Duck Equipment: This swing consist of 2 Nos. FRP Ducks supported by MS chains of Length 1.05mtrs, each duck Is suspended by 3 lines of chains. The chains are supported by circular housings with bearing from which the chain in suspended. The main beam is of 42mm MS 'A' class pipe. Size of MS chain 30mm x 20mm x 5mm thick, the length of the main beam is 2.40 mtrs and height 1.95mtrs. Four footing are in 42mm pipes. All pipes are of ISI grade. All the pipes are painted with two coats of super set paint over a coat 0 protective Zinc chromate yellow oxide including fixing the play equipments in CC 1:2:4, curing etc., complete with all lead, lift, loading, unloading and any other incidental charges and as per the drawing and specification and direction of the Enalneer in charae of the work.							
		Qty Recorded in 1st part Bill (Pg No.							
		Qty Recorded in 2nd part Bill (Pg No.							
		Qty Recorded in 3rd part Bill (Pg No.							
		Qty Recorded in 4th part Bill (Pg No.							
		Present Executed							
		Children Play Two Seater Swing Duck Equipment		1				1.00	
			Nos				Net qty	1.00	
		Total Executed Qty						1.00	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						1.00	
		Present Bill Quantity						1.00	
Item no.20		Providing Sitting chairs made of RCC including steel reinforcement as per the directions of the Engineer-in-charge of the work							
		Qty Recorded in 1st part Bill (Pg No.						0.00	

For RBI-TECHNICAL SERVICES

Proprietor

		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Sitting chairs		10				10.00	
			Nos				Net qty	10.00	
		Total Executed Qty						10.00	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						10.00	
		Present Bill Quantity						10.00	
Item no.21		KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220 kgs with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregares @ 0.465 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2. No. 12/ Item No. 4.2/ PWD SR 2015-16							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		For rectangular poles		20	0.30	0.30	0.15	0.27	
			Cum				Net qty	0.27	
		Total Executed Qty						0.27	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						0.94	
		Present Bill Quantity						0.27	
Item no.22		KSRB- 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300 kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.64 cum and fine aggregares @ 0.43 cum with superplastisiser @ 3lts confirming to IS9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications, specification. No. KBS 4.1,4.2, No. 12/ Item No. 4.5/ PWD SR 2015-16							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		For rectangular poles		20	0.30	0.30	0.20	0.36	
			Cum				Net qty	0.36	
		Total Executed Qty						0.36	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						1.26	
		Present Bill Quantity						0.36	

Assistant Executive Er
Kodigehalli Sub Divi
Yelahanka Zone, B.B
Bangalore.

For RBI-TECHNICAL SERVICES

Proprietor.

Item no.23		Supplying and fixing MS rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC 1:2:4 with 2 No. of 16mm dia MS hold fast rods each of length 25 cm, including ocst of all materials, cutting, bending, scaffolding wherever necessary, nicely finishing the welded joints with all leads and lifts and as per the directions of the Engineer in charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) (PWDSR 2015-16, P. 255, I. 37.2)							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Rectangular poles		20	2.00			40.00	
			M				Net qty	40.00	
		Total Executed Qty						40.00	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						126.00	
		Present Bill Quantity						40.00	
Item no.24		Providing and fixing MS block pipe of 38 mm dia of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (MS rectangular poles) and spot welding the chain link with MS block pipe including cost of all materials, wastage in cutting and scaffolding whereever necesssary with all lead and lift as directed by the Engineer in charge of the work and including providing 2 coats of approved quality paint over one coat of shop paint (PWDSR 2015-16, P. 255, I. 37.4)							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		MS block pipe		3	48.00			144.00	
			M				Net qty	144.00	
		Total Executed Qty						144.00	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						522.00	
		Present Bill Quantity						144.00	
Item no.25		Providing chainlink fencking 50mm size of 8 guage properly stretched between existing rectangular poles andfixed with suitable bolts and nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts as per the direcdtions of the Engineer in charge of the work and including providing 2 coats of approved quality paint over one coat of shop paint (PWDSR 2015-16, P. 255, I. 37.3)							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Chainlink fencking		1	48.00	2.00		96.00	

Assistant Executive Engi
Kodigehalli Sub Divisi
Yelahanka Zone, B.B.M
Bangalore.

For RBI-TECHNICAL SERVICES

Proprietor

			Sqm				Net qty	96.00	
		Total Executed Qty						96.00	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						261.00	
		Present Bill Quantity						96.00	
Item no.26		KSRB 9.4-2 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making laster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. (PWDSR 2015-16, P. 51, I. 9.11)							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.24	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Total Executed Qty						0.24	
		Deduct already paid quantity						0.24	
		Modified Tender Qty						0.24	
		Present Bill Quantity						0.00	
Item no.27		Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 30mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) (PWDSR 2015-16, P. 52, I. 9.29)							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						4.09	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Total Executed Qty						4.09	
		Deduct already paid quantity						4.09	
		Modified Tender Qty						4.09	
		Present Bill Quantity						0.00	
Item no.28		Providing and fixing in position fully panelled Honne wood fully panelled shutters for windows with styles and rails of 35mm. thick, 75mm wide in two halves with panels of 25mm thick including cost of cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) (PWDSR 2015-16, P. 54, I. 9.44)							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						5.76	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Total Executed Qty						5.76	
		Deduct already paid quantity						5.76	
		Modified Tender Qty						6.24	
		Present Bill Quantity						0.00	

AE(L-I)

W08

For RBI-TECHNICAL SERVICES

Proprietor

Item no.29		KSRB15-17 : Painting of wood surface KSRB 15-17.1 : Applying priming coat over new wood surface and / or wood based surface with white lead paint priming including preparing the surface after throughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work. (PWDSR 2015-16, P-No: 117, Item No: 15.55)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	14.43	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	14.43	
		Deduct already paid quantity	14.43	
		Modified Tender Qty	14.43	
		Present Bill Quantity	0.00	
Item no.30		Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work. (PWDSR 2015-16, P-No: 118, Item No: 15.60.1)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	14.43	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	14.43	
		Deduct already paid quantity	14.43	
		Modified Tender Qty	14.43	
		Present Bill Quantity	0.00	
Item no.31		Dismantling weather proof course and removing and conveying the debris to a distance upto 200m (PWDSR 2015-16, P. 258, I. 37.44)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	56.61	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	56.61	
		Deduct already paid quantity	56.61	
		Modified Tender Qty	63.78	
		Present Bill Quantity	0.00	
Item no.32		Providing and laying intergral cement based water proofing treatemetn including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. A. Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound over the RCC slab after cleaning the surface brefore treatment. B. Laying cment concrete usign broken brick bats 25mm to 200mm size with 50% of cm 1:5 admixed with water proofing comund. C. proper curing. D. Finishing with 20mm thick joint less cm of mix 1:4, e. whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications. (PWDSR 2015-16, P. 66, I. 10.2)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	

Ashish N.D
DE(H)

468

For RBI-TECHNICAL SERVICES

Proprietor

		Qty Recorded in 2nd part Bill (Pg No.	56.61	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	56.61	
		Deduct already paid quantity	56.61	
		Modified Tender Qty	63.78	
		Present Bill Quantity	0.00	
Item no.33		Providing and fixing on wall surface 2.5kg / sq.cm H.D.P.E. rain down water pipes 110mm outer dia approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labour, curing complete as per specifications. (PWDSR 2015-16, P. 47, I. 8.17)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	8.40	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	8.40	
		Deduct already paid quantity	8.40	
		Modified Tender Qty	8.40	
		Present Bill Quantity	0.00	
Item no.34		Providing fixtures a) Door lock (I. 391)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	0.00	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	0.00	
		Deduct already paid quantity	0.00	
		Modified Tender Qty	2.00	
		Present Bill Quantity	0.00	
Item no.35		b) Handles power coated 150mm (I. 393)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	0.00	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	0.00	
		Deduct already paid quantity	0.00	
		Modified Tender Qty	4.00	
		Present Bill Quantity	0.00	
Item no.36		c) Hinges 5" heavy duty (I. 1395)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	0.00	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	0.00	
		Deduct already paid quantity	0.00	
		Modified Tender Qty	16.00	
		Present Bill Quantity	0.00	
Item no.37		d) Tower bolt 300 mm long (I. 412)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	

A.N.D
AE(W)

for RBI-TECHNICAL SERVICES

Proprietor

		Qty Recorded in 2nd part Bill (Pg No.	0.00	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	0.00	
		Deduct already paid quantity	0.00	
		Modified Tender Qty	4.00	
		Present Bill Quantity	0.00	
Item no.38		KSRB 4.9.1: Providing mild steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 Page No. 17 / Item No. 4.45 / PWD SR 2015-16		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	0.00	
		Qty Recorded in 3rd part Bill (Pg No.	96.52	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	96.52	
		Deduct already paid quantity	96.52	
		Modified Tender Qty	108.11	
		Present Bill Quantity	0.00	
Item no.39		KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 Page No. 15 / Item No. 4.31/ PWD SR 2015-16		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	0.00	
		Qty Recorded in 3rd part Bill (Pg No.	805.66	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	805.66	
		Deduct already paid quantity	805.66	
		Modified Tender Qty	880.36	
		Present Bill Quantity	0.00	
Item no.40		Dismantling plastering and removing the debris with a lead upto 200m including cost of materials, labour, HOM of machineries complete as per specifications. (PWDSR 2015-16, P. 258, I. 37.50)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	278.01	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	278.01	
		Deduct already paid quantity	278.01	
		Modified Tender Qty	346.90	
		Present Bill Quantity	0.00	
Item no.41		KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 113 / Item No. 15.21 / PWD SR -2015-16		

Asstt. E. N.D
AE(W)

For RBI-TECHNICAL SERVICES

Proprietor

		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	46.00	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	46.00	
		Deduct already paid quantity	46.00	
		Modified Tender Qty	55.80	
		Present Bill Quantity	0.00	
Item no.42		KSRB 15.3.11 :Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 113 / Item No. 15.19 / PWD SR 2015-16 (Inside wall)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	84.24	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	84.24	
		Deduct already paid quantity	84.24	
		Modified Tender Qty	103.67	
		Present Bill Quantity	0.00	
Item no.43		KSRB 15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. (P. 114 / I. 15.33 PWD SR - 2015-16).		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	130.20	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	130.20	
		Deduct already paid quantity	130.20	
		Modified Tender Qty	159.47	
		Present Bill Quantity	0.00	
Item no.44		KSRB 15.3.9: Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Page No. 113 / Item No. 15.17 / PWD SR 2015-16 (Out side Wall)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	142.02	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	142.02	
		Deduct already paid quantity	142.02	
		Modified Tender Qty	178.68	
		Present Bill Quantity	0.00	

Ashaff. N.D
AE(HQ)

For RBI-TECHNICAL SERVICES

Proprietor

Item no.45		KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foregin matter including preparing the surface even and sand paper smooth, cost of materials, labours, complete as per specifications PWD SR 2015-16 (P.116 /I. 15.49.1)		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	130.20	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	130.20	
		Deduct already paid quantity	130.20	
		Modified Tender Qty	159.47	
		Present Bill Quantity	0.00	
Item no.46		KSRB 15-16.1: providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade to give an even shade after thourghly brooming the surface to remove all dirt and losse powdered material, free from mortar dops and other foreign matter cost of materials, labours, complete as per specifications PWD SR 2015-16 (P. 117 / I. 15.53.2) with Primer		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	142.02	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	142.02	
		Deduct already paid quantity	142.02	
		Modified Tender Qty	178.68	
		Present Bill Quantity	0.00	
Item no.47		KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. Page No. 120 / Item No. 15.74 / PWD SR 2015-16		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	142.02	
		Qty Recorded in 3rd part Bill (Pg No.	0.00	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	142.02	
		Deduct already paid quantity	142.02	
		Modified Tender Qty	439.68	
		Present Bill Quantity	0.00	

For RBI-TECHNICAL SERVICES

Proprietor

Item no.48		KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1,4.6, No. 13/ Item No. 4.11/ PWD SR 2015-16						
		Qty Recorded in 1st part Bill (Pg No.					0.00	
		Qty Recorded in 2nd part Bill (Pg No.					0.00	
		Qty Recorded in 3rd part Bill (Pg No.					65.03	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Total Executed Qty					65.03	
		Deduct already paid quantity					65.03	
		Modified Tender Qty					79.52	
		Present Bill Quantity					0.00	
Item no.49		Providing and fixing of wall cladding using 20mm thick gang saw water cut granite in CM 1:3 proportion cut to required shape patron with paper joint finished with cement mortar usingl white cement and colour pigments to match the xcolour of slab making through jointing with sealant, making holes 25mm x 12mm grooves in joints includingl curing etc., complete (PWDSR 2015-16, P.No.110, I.No.14.67)						
		Qty Recorded in 1st part Bill (Pg No.					0.00	
		Qty Recorded in 2nd part Bill (Pg No.					0.00	
		Qty Recorded in 3rd part Bill (Pg No.					0.00	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Total Executed Qty					0.00	
		Deduct already paid quantity					0.00	
		Modified Tender Qty					8.75	
		Present Bill Quantity					0.00	
Item no.50		KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2. No. 12/ Item No. 4.3/ PWD SR 2015-16						
		Qty Recorded in 1st part Bill (Pg No.					99.52	
		Qty Recorded in 2nd part Bill (Pg No.					43.47	
		Qty Recorded in 3rd part Bill (Pg No.					27.39	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Present Executed						
		Culvert Near Big Market		1	18.00	1.80	0.15	4.86
		Culvert near HDFC Bank		1	6.00	1.50	0.15	1.35
			Cum				Net qty	6.21

Assistant Executive E
Kodigehalli Sub Di
For RBI-TECHNICAL SERVICES Yelahanka Zone, B
Bangalore.
Proprietor

AE(JDI)

		Total Executed Qty					176.59	
		Deduct already paid quantity					170.38	
		Modified Tender Qty					178.84	
		Present Bill Quantity					6.21	
Item no.51		Vaccum De-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cst of generator, HOM of machinery screed vibaratory, power floater, blade and disc etc., with all leads and lift. (P171, It No. 22.7)						
		Qty Recorded in 1st part Bill (Pg No.					645.45	
		Qty Recorded in 2nd part Bill (Pg No.					0.00	
		Qty Recorded in 3rd part Bill (Pg No.					0.00	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Total Executed Qty					645.45	
		Deduct already paid quantity					645.45	
		Modified Tender Qty					646.04	
		Present Bill Quantity					0.00	
Item no.52		Providing groove cutting for cement pavement with of 5mm to 10mm and depth 800mm-100mm including cost of cutting machine, generator and HOM of machinery, including cost of blade, coolant etc, including cleaning of groove and providing sand and hot bitumen fillers and filler metal etc including of conveyance of all materials, labour, lead and lift charges and all other incidental charges as per drawing and as per specific						
		Qty Recorded in 1st part Bill (Pg No.					0.00	
		Qty Recorded in 2nd part Bill (Pg No.					0.00	
		Qty Recorded in 3rd part Bill (Pg No.					0.00	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Total Executed Qty					0.00	
		Deduct already paid quantity					0.00	
		Modified Tender Qty					0.00	
		Present Bill Quantity					0.00	
Item no.53		Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring shuttering reinforcement and bar bending machine mixed concrette laid in layers not exceeding 15 cm thick wellcompacted cost of all materials labour curing complete as per specfications (Data Rate Approved)						
		Qty Recorded in 1st part Bill (Pg No.					0.00	
		Qty Recorded in 2nd part Bill (Pg No.					0.00	
		Qty Recorded in 3rd part Bill (Pg No.					0.00	
		Qty Recorded in 4th part Bill (Pg No.					1089.00	
		Present Executed						
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)						
		Right Hand Side						
		CH 00.00m to 30.00m		1.00	30.00	0.90	27.00	
		CH 30.0m to 60.00m		1.00	30.00	0.90	27.00	
		CH 60.00m to 90.00m		1.00	30.00	0.90	27.00	
		CH 90.00m to 120.00m		1.00	30.00	0.90	27.00	

For RBI-TECHNICAL SERVICES

Proprietor

		CH 120.00m to 135.00m		1.00	15.00	0.90		13.50	NDD DE(W) 11/3
			Sqm			Net QTY		121.50	
		Total Executed Qty						**1210.50**	
		Deduct already paid quantity						**1089.00**	
		Modified Tender Qty						**1261.20**	
		Present Bill Quantity						**121.50**	
Item no.54		**Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T & P and scaffolding wherever necessary, sorting the dismantled material, disposal of unservicea ble material and stacking the serviceable material with all lifts complete as per specifications.- Rubble stone masonry in cement mortar (PWDSR 2015-16, I. 18.27, P. 137)**							
		Qty Recorded in 1st part Bill (Pg No.						**0.00**	
		Qty Recorded in 2nd part Bill (Pg No.						**162.00**	
		Qty Recorded in 3rd part Bill (Pg No.						**0.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Total Executed Qty						**162.00**	
		Deduct already paid quantity						**162.00**	
		Modified Tender Qty						**162.00**	
		Present Bill Quantity						**0.00**	NDD DE(W)
Item no.55		**Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T & P and scaffolding wherever necessary, sorting the dismantled material, disposal of unservicea ble material and stacking the serviceable material with all lifts complete as per specifications. - RCC grade M20 and above (PWDSR 2015-16, I. 18.19, P. 137)**							
		Qty Recorded in 1st part Bill (Pg No.						**0.00**	
		Qty Recorded in 2nd part Bill (Pg No.						**52.50**	
		Qty Recorded in 3rd part Bill (Pg No.						**0.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Total Executed Qty						**52.50**	
		Deduct already paid quantity						**52.50**	
		Modified Tender Qty						**52.50**	
		Present Bill Quantity						**0.00**	
Item no.56		**Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 N/sqmm with CM 1:4 masonry with solid concrete blocks of size 40x20x20 cm conforming to IS 2185 / 1965 in superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications**							
		Qty Recorded in 1st part Bill (Pg No.						**0.00**	
		Qty Recorded in 2nd part Bill (Pg No.						**0.00**	
		Qty Recorded in 3rd part Bill (Pg No.						**0.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		To raise drain near esteem mall							
		CH 0.00m to 30.00m		2	30.00	0.40		24.00	
		CH 30.0m to 60.00m		2	30.00	0.40		24.00	

Patpally. N.D DE(W)

for RBI-TECHNICAL SERVICES

Proprietor

		CH 60.00m to 90.00m		2	30.00	0.40		24.00	
			Sqm			Net QTY		72.00	
		Total Executed Qty						72.00	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						80.00	
		Present Bill Quantity						72.00	
Item no.57		KSRB 5.3-1:Providing and constructing granite /trap/basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less than 20cms hign, bond stones at two m apart in each course including cost of materials, labour, curing etc., complete as per specifications.(P-235. Item No. 5.3)Available Stones							
		Qty Recorded in 1st part Bill (Pg No.						8.10	
		Qty Recorded in 2nd part Bill (Pg No.						63.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Total Executed Qty						71.10	
		Deduct already paid quantity						71.10	
		Modified Tender Qty						97.20	
		Present Bill Quantity						0.00	
Item no.58		*KSRB 5.4-3: Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13 Page No. 23 / Item No. 5.12 / PWD SR 2015-16*							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						209.20	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Culvert Near Big Market		2	18.00	0.60	1.20	25.92	
		Culvert near HDFC Bank		2	6.00	0.45	0.90	4.86	
						Qty Restricted to		12.78	
		Total Executed Qty						221.98	
		Deduct already paid quantity						209.20	
		Modified Tender Qty						221.98	
		Present Bill Quantity						12.78	
Item no.59		KSRB 15.1.4: Providing ruled pointing to coursed stone masonry with cement mortar 1:4, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications cement mortar 1:4. Page No. 112 / Item No. 15.4 / PWD SR 2015-16							
		Qty Recorded in 1st part Bill (Pg No.						18.00	
		Qty Recorded in 2nd part Bill (Pg No.						604.80	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Total Executed Qty						622.80	
		Deduct already paid quantity						622.80	
		Modified Tender Qty						634.76	

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.

for RBI-TECHNICAL SERVICES

Proprietor

		Present Bill Quantity						0.00	
Item no.60		KSRB 4-1.6 : Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications, specification. No. KBS 4.1,4.2. No. 12/ Item No. 4.6/ PWD SR 2015-16							
		Qty Recorded in 1st part Bill (Pg No.						1.80	
		Qty Recorded in 2nd part Bill (Pg No.						69.48	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Culvert Near Big Market		2	18.00	0.60	0.15	3.24	
		Culvert near HDFC Bank		2	6.00	0.45	0.15	0.81	
		Culvert Near Big Market		2	18.00	0.60	0.10	2.16	
		Culvert near HDFC Bank		2	6.00	0.45	0.10	0.54	
			Cum				Net qty	6.75	
		Total Executed Qty						78.03	
		Deduct already paid quantity						71.28	
		Modified Tender Qty						84.22	
		Present Bill Quantity						6.75	
Item no.61		Providing mild steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Total Executed Qty						0.00	
		Deduct already paid quantity						0.00	
		Modified Tender Qty						0.00	
		Present Bill Quantity						0.00	
Item no.62		KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floor, roofs, landings, balconies and likes, thickness above 200mm including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 Page No. 15 / Item No. 4.30/ PWD SR 2015-16							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore

for RBI-TECHNICAL SERVICES

Proprietor

		Total Executed Qty					0.00	
		Deduct already paid quantity					0.00	
		Modified Tender Qty					0.00	
		Present Bill Quantity					0.00	
Item no.63		Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 of size 450x200x400 mm and finished with CM 1:3 plastering and finishing cutting etc., complete. Page No. 25 / Item No. 5.29.1 / PWD SR 2015-16						
		Qty Recorded in 1st part Bill (Pg No.					0.00	
		Qty Recorded in 2nd part Bill (Pg No.					2222.00	
		Qty Recorded in 3rd part Bill (Pg No.					0.00	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Present Executed						
		For new drain						
		CH 0.00m to 30.00m		1	30.00		30.00	
		CH 30.0m to 60.00m		1	30.00		30.00	
		CH 60.00m to 90.00m		1	30.00		30.00	
		CH 90.00m to 120.00m		1	30.00		30.00	
		CH 120.00m to 135.00m		1	15.00		15.00	
					Total length/0.45		135.00	
			Nos		Net Qty		300.00	
		Total Executed Qty					2522.00	
		Deduct already paid quantity					2222.00	
		Modified Tender Qty					2622.00	
		Present Bill Quantity					300.00	
Item no.64		Providing and applying ready mix priming coat over oncrete / masonry, / asbestos cement sheet / plastered surfaces includding preparing the surface after thorougly cleaning of oil, grease, dirt and other foreign matter and sand papering including cost of materials, labour compelte as per specifications. Page No. 121 / Item No. 15.80 / PWD SR 2015-16						
		Qty Recorded in 1st part Bill (Pg No.					0.00	
		Qty Recorded in 2nd part Bill (Pg No.					350.00	
		Qty Recorded in 3rd part Bill (Pg No.					0.00	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Total Executed Qty					350.00	
		Deduct already paid quantity					350.00	
		Modified Tender Qty					413.00	
		Present Bill Quantity					0.00	
Item no.65		Providing and applying spray painting in two coats (excluding priming coat) over oncrete / masonry, / asbestos cement sheet / plastered surfaces includding preparing the surface after thorougly cleaning of oil, grease, dirt and other foreign matter and sand papering including cost of materials, labour compelte as per specifications. Page No. 121 / Item No. 15.81 / PWD SR 2015-16						
		Qty Recorded in 1st part Bill (Pg No.					0.00	
		Qty Recorded in 2nd part Bill (Pg No.					350.00	
		Qty Recorded in 3rd part Bill (Pg No.					0.00	
		Qty Recorded in 4th part Bill (Pg No.					0.00	
		Total Executed Qty					350.00	
		Deduct already paid quantity					350.00	
		Modified Tender Qty					413.00	
		Present Bill Quantity					0.00	

Asstt Exe Engineer. 11/3/19
Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

NDD DE(W) 11/3

Asstt Exe Engineer. DE(W)

For RBI-TECHNICAL SERVICES

Proprietor

Item no.E1		KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2015-16)							
		Qty Recorded in 1st part Bill (Pg No.						**0.00**	
		Qty Recorded in 2nd part Bill (Pg No.						**447.80**	
		Qty Recorded in 3rd part Bill (Pg No.						**0.00**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)							
		CH 0.00m to 30.00m		2.00	30.00	0.10		6.00	
		CH 30.0m to 60.00m		2.00	30.00	0.10		6.00	
		CH 60.00m to 90.00m		2.00	30.00	0.10		6.00	
		CH 90.00m to 120.00m		2.00	30.00	0.10		6.00	
		CH 120.00m to 150.00m		2.00	30.00	0.10		6.00	
		CH 150.00m to 180.00m		2.00	30.00	0.10		6.00	
		CH 180.00m to 210.00m		2.00	30.00	0.10		6.00	
		CH 210.00m to 240.00m		2.00	30.00	0.10		6.00	
		CH 240.00m to 270.00m		2.00	30.00	0.10		6.00	
		CH 270.00m to 275.00m		2.00	5.00	0.10		1.00	
		Saint Johns school							
		Ch 0.00m to 30.00m		2.00	30.00	0.10		6.00	
		Ch 30.00m to 60.00m		2.00	30.00	0.10		6.00	
		Ch 60.00m to 90.00m		2.00	30.00	0.10		6.00	
		Ch 90.00m to 120.00m		2.00	30.00	0.10		6.00	
		Ch 120.00m to 150.00m		2.00	30.00	0.10		6.00	
		Ch 150.00m to 180.00m		2.00	30.00	0.10		6.00	
		Ch 180.00m to 210.00m		2.00	30.00	0.10		6.00	
		Ch 210.00m to 226.00m		2.00	16.00	0.10		3.20	
		2nd main road,Venkategowda layout, Sri. Ayyappa Temple Street							
		Ch 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		Ch 30.00m to 60.00m		0.50	30.00	0.10		1.50	
		Ch 60.00m to 90.00m		0.50	30.00	0.10		1.50	
		Ch 90.00m to 120.00m		0.50	30.00	0.10		1.50	
		Ch 120.00m to 150.00m		0.50	30.00	0.10		1.50	
		Ch 150.00m to 180.00m		0.50	30.00	0.10		1.50	
		Ch 180.00m to 210.00m		0.50	30.00	0.10		1.50	
		Ch 210.00m to 240.00m		0.50	30.00	0.10		1.50	
		Ch 240.00m to 270.00m		0.50	30.00	0.10		1.50	
		Ch 270.00m to 294.00m		0.50	24.00	0.10		1.20	

For RBI-TECHNICAL SERVICES

Proprietor

		1st "A" main road,Venkategowda layout, Sri. Ayyappa Temple Street							
		Ch 0.00m to 30.00m		2.00	30.00	0.10		6.00	
		Ch 30.00m to 60.00m		2.00	30.00	0.10		6.00	
		Ch 60.00m to 90.00m		2.00	30.00	0.10		6.00	
		Ch 90.00m to 120.00m		2.00	30.00	0.10		6.00	
		Ch 120.00m to 150.00m		2.00	30.00	0.10		6.00	
		Ch 150.00m to 180.00m		2.00	30.00	0.10		6.00	
		Ch 180.00m to 210.00m		2.00	30.00	0.10		6.00	
		Ch 210.00m to 240.00m		2.00	30.00	0.10		6.00	
		Ch 240.00m to 270.00m		2.00	30.00	0.10		6.00	
		Ch 270.00m to 279.2m		2.00	9.20	0.10		1.84	
		1st "B" main road,Venkategowda layout, Sri. Ayyappa Temple Street							
		Ch 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		Ch 30.00m to 60.00m		0.50	30.00	0.10		1.50	
		Ch 60.00m to 90.00m		0.50	30.00	0.10		1.50	
		Ch 90.00m to 120.00m		0.50	30.00	0.10		1.50	
		Ch 120.00m to 150.00m		0.50	30.00	0.10		1.50	
		Ch 150.00m to 180.00m		0.50	30.00	0.10		1.50	
		Ch 180.00m to 210.00m		0.50	30.00	0.10		1.50	
		Ch 210.00m to 240.00m		0.50	30.00	0.10		1.50	
		Ch 240.00m to 270.00m		0.50	30.00	0.10		1.50	
		Ch 270.00m to 300.00m		0.50	30.00	0.10		1.50	
		Ch 300.00m to309.6m		0.50	9.60	0.10		0.48	
		1st main road, Muneshwara Temple Street							
		Ch 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		Ch 30.00m to 60.00m		0.50	30.00	0.10		1.50	
		Ch 60.00m to 90.00m		0.50	30.00	0.10		1.50	
		Ch 90.00m to 120.00m		0.50	30.00	0.10		1.50	
		Ch 120.00m to 150.00m		0.50	30.00	0.10		1.50	
		Ch 150.00m to 180.00m		0.50	30.00	0.10		1.50	
		Ch 180.00m to 210.00m		0.50	30.00	0.10		1.50	
		Ch 210.00m to 240.00m		0.50	30.00	0.10		1.50	
		Ch 240.00m to 270.00m		0.50	30.00	0.10		1.50	
		Ch 270.00m to 300.00m		0.50	30.00	0.10		1.50	
		Ch 300.00m to306.00m		0.50	6.00	0.10		0.30	
		3rd main road, Muneshwara Temple Street							
		Ch 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		Ch 30.00m to 60.00m		0.50	30.00	0.10		1.50	
		Ch 60.00m to 90.00m		0.50	30.00	0.10		1.50	
		Ch 90.00m to 120.00m		0.50	30.00	0.10		1.50	
		Ch 120.00m to 150.00m		0.50	30.00	0.10		1.50	
		Ch 150.00m to 180.00m		0.50	30.00	0.10		1.50	
		Ch 180.00m to 210.00m		0.50	30.00	0.10		1.50	

Proprietor

		Ch 210.00m to 240.00m		0.50	30.00	0.10		1.50	
		Ch 240.00m to 269.00m		0.50	29.00	0.10		1.45	
		Main road from ORR to Railway Track							
		CH 0.00m to 30.00m		1.00	30.00	0.10		3.00	
		CH 30.0m to 60.00m		1.00	30.00	0.10		3.00	
		CH 60.00m to 90.00m		1.00	30.00	0.10		3.00	
		CH 90.00m to 120.00m		2.00	30.00	0.10		6.00	
		CH 120.00m to 150.00m		2.00	30.00	0.10		6.00	
		CH 150.00m to 180.00m		2.00	30.00	0.10		6.00	
		CH 180.00m to 210.00m		2.00	30.00	0.10		6.00	
		CH 210.00m to 240.00m		2.00	30.00	0.10		6.00	
		CH 240.00m to 270.00m		2.00	30.00	0.10		6.00	
		CH 270.00m to 300.00m		2.00	30.00	0.10		6.00	
		CH 300.00m to 330.00m		2.00	30.00	0.10		6.00	
		CH 330.00m to 360.00m		2.00	30.00	0.10		6.00	
		CH 360.00m to 390.00m		2.00	30.00	0.10		6.00	
		CH 390.00m to 420.00m		2.00	30.00	0.10		6.00	
		CH 420.00m to 450.00m		2.00	30.00	0.10		6.00	
		CH 450.00m to 480.00m		2.00	30.00	0.10		6.00	
		CH 480.00m to 500.00m		2.00	20.00	0.10		4.00	
		6th cross							
		CH 0.00m to 30.00m		2.00	30.00	0.10		6.00	
		CH 30.0m to 60.00m		2.00	30.00	0.10		6.00	
		CH 60.00m to 90.00m		2.00	30.00	0.10		6.00	
		CH 90.00m to 120.00m		2.00	30.00	0.10		6.00	
		CH 120.00m to 130.00m		2.00	10.00	0.10		2.00	
		Cross road 1							
		CH 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		CH 30.0m to 60.00m		0.50	30.00	0.10		1.50	
		CH 60.00m to 90.00m		0.50	30.00	0.10		1.50	
		CH 90.00m to 120.00m		0.50	30.00	0.10		1.50	
		Cross road 2							
		CH 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		CH 30.0m to 60.00m		0.50	30.00	0.10		1.50	
		CH 60.00m to 90.00m		0.50	30.00	0.10		1.50	
		CH 90.00m to 120.00m		0.50	30.00	0.10		1.50	
		5th Cross							
		CH 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		CH 30.0m to 60.00m		0.50	30.00	0.10		1.50	
		CH 60.00m to 90.00m		0.50	30.00	0.10		1.50	
		CH 90.00m to 115.00m		0.50	15.00	0.10		0.75	
		4th cross							
		CH 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		CH 30.0m to 60.00m		0.50	30.00	0.10		1.50	
		CH 60.00m to 90.00m		0.50	30.00	0.10		1.50	
		CH 90.00m to 120.00m		0.50	30.00	0.10		1.50	
		CH 120.00m to 150.00m		0.50	30.00	0.10		1.50	
		CH 150.00m to 180.00m		0.50	30.00	0.10		1.50	
		CH 180.00m to 210.00m		0.50	30.00	0.10		1.50	
		CH 210.00m to 220.00m		0.50	10.00	0.10		0.50	
		3rd 'A' Cross							
		CH 0.00m to 30.00m		2.00	30.00	0.10		6.00	
		CH 30.0m to 60.00m		2.00	30.00	0.10		6.00	
		CH 60.00m to 90.00m		2.00	30.00	0.10		6.00	
		CH 90.00m to 120.00m		2.00	30.00	0.10		6.00	
		CH 120.00m to 140.00m		2.00	20.00	0.10		4.00	
		3rd Cross							

RBI-TECHNICAL SERVICES

Proprietor,

		CH 0.00m to 30.00m		2.00	30.00	0.10		6.00	
		CH 30.0m to 60.00m		2.00	30.00	0.10		6.00	
		CH 60.00m to 75.00m		2.00	15.00	0.10		3.00	
		2nd Cross							
		CH 0.00m to 30.00m		0.50	30.00	0.10		1.50	
		CH 30.0m to 40.00m		0.50	10.00	0.10		0.50	
			Sqm				**Net qty**	**405.22**	
		Total Executed Qty						**853.02**	
		Deduct already paid quantity						**447.80**	
		Modified Tender Qty						**1475.44**	
		Present Bill Quantity						**405.22**	
Item no.E2		**KSRRB M400-6.1: Construction of Granular Sub Base by providing close graded Crushed stone aggragate granite /trap/basalt materials, mixing in a mechanical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications A. Plant Mix Method Gor Grading II Material Page No. 154 / Item No. 20.4.2 / PWD SR 2015-16**							
		Qty Recorded in 1st part Bill (Pg No.						**715.33**	
		Qty Recorded in 2nd part Bill (Pg No.						**92.78**	
		Qty Recorded in 3rd part Bill (Pg No.						**786.60**	
		Qty Recorded in 4th part Bill (Pg No.						**0.00**	
		Present Executed							
		Existing road from esteem mall (from NH-7 to chiranjeevi circle)							
		CH 240.00m to 270.00m		1	30.00	11.95	0.30	107.55	
		CH 270.00m to 275.00m		1	5.00	9.00	0.30	13.50	
			cum			**Net QTY**		**121.05**	
		Total Executed Qty						**1715.76**	
		Deduct already paid quantity						**1594.71**	
		Modified Tender Qty						**1717.04**	
		Present Bill Quantity						**121.05**	
Item no.E3		**Cement concrete pavement. Construction of un-reinfirced plain cement concrete pavement, thickness as per deisgn, over a prepraed sub base with OPC cement or any other type as per clause 1051..2.2 with 25mm and down size graded granite metal coarse aggregates and fine aggregates ,with superplastiser @ 3lts confirming to IS9103-1999 REAFFIRMED-2008, Mixed in a concrete mixer of not less than 0.6 cum capacity and approximate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates inlcuding levelling the form work as per drawing) and spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continous operation including, provision of contraction, expansion, construction operation including longitudinal joints, including groove cutting charges joint filler, sparation menebrane, sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specfication.M20 (AT 300 Kg per cum coarse aggregats @ 0.69cum and fine aggregate @0.43cum) (Pg No.174, It No.22.6.1)**							
		Qty Recorded in 1st part Bill (Pg No.						**64.55**	
		Measurements of 1st and Part bill Quantity							

for RBI-TECHNICAL SERVICES

Proprietor

		5th main road, (Bharati Bakery, B.R Ambedkar Road to Milets Family Mart)							
		Ch 0.00m to 15.00m		1	15.00	(4.3+3.9)/2	0.10	6.15	
		Ch 15.00m to 30.00m		1	15.00	(3.9+3.9)/2	0.10	5.85	
		Ch 30.00m to 45.00m		1	15.00	(3.9+4.5)/2	0.10	6.30	
		Ch 45.00m to 60.00m		1	15.00	(4.5+5.1)/2	0.10	7.20	
		Ch 60.00m to 75.00m		1	15.00	(5.1+5.5)/2	0.10	7.95	
		Ch 75.00m to 90.00m		1	15.00	(5.5+4.1)/2	0.10	7.95	
		Ch 90.00m to 116.00m		1	26.00	(4.1+7.1)/2	0.10	15.15	
		cross road		1	20.00	(4.0+4.0)/2	0.10	8.00	
						Net Qty		64.55	
		Qty Recorded in 2nd part Bill (Pg No.						0.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Total Executed Qty						64.55	
		Deduct already paid quantity						64.55	
		Modified Tender Qty						64.60	
		Present Bill Quantity						0.00	
Item no.E4		Providing and fixing 20 cm thick pre cast RCC covering slab using reinforced cement concrete M 20 mix with stone aggregate 20 mm and down size including centring shuttering reinforcement and bar bending machine mixed concrete laid in layers not exceeding 15 cm thick wellcompacted cost of all materials labour curing comlete as per specification (Data Rate)							
		Qty Recorded in 1st part Bill (Pg No.						18.36	
		Qty Recorded in 2nd part Bill (Pg No.						64.80	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Present Executed							
		Culvert Near Big Market		30.00	1.80	0.60		32.40	
		Culvert near HDFC Bank		10.00	1.80	0.60		10.80	
			Sqm				Net qty	43.20	NDR AE(W) 11/3
		Total Executed Qty						126.36	
		Deduct already paid quantity						83.16	
		Modified Tender Qty						137.70	
		Present Bill Quantity						43.20	
Item no.E5		Providing and fixing MS Grating 260x260 mm(Page No.VIII, Sl No.237, code No.0771)							
		Qty Recorded in 1st part Bill (Pg No.						0.00	
		Qty Recorded in 2nd part Bill (Pg No.						70.00	
		Qty Recorded in 3rd part Bill (Pg No.						0.00	
		Qty Recorded in 4th part Bill (Pg No.						0.00	
		Total Executed Qty						70.00	
		Deduct already paid quantity						70.00	
		Modified Tender Qty						90.00	
		Present Bill Quantity						0.00	

Checked 11/3/19

For RBI-TECHNICAL SERVICES

Proprietor

Abhilash.N.D AE(W) 15-06

Item no.E6		KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, ,pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6		
		Qty Recorded in 1st part Bill (Pg No.	0.00	
		Qty Recorded in 2nd part Bill (Pg No.	0.00	
		Qty Recorded in 3rd part Bill (Pg No.	43.54	
		Qty Recorded in 4th part Bill (Pg No.	0.00	
		Total Executed Qty	43.54	
		Deduct already paid quantity	43.54	
		Modified Tender Qty	43.54	
		Present Bill Quantity	0.00	

For RBI-TECHNICAL SERVICES

Proprietor

PMC

Asst.Engineer Ward no.08

Asst.Exe.Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Contractor

Asst.Engineer Ward no. 07